

CREPS PLANNER CAMBRIDGE RD ESTATES PLAY SCHEME

2011/12

PROJECT/EVENT: CAMBRIDGE RD ESTATES PLAY SCHEME (CREPS)

ORGANIZER: CREPS WORKING PARTY

PROJECT MANAGER: QUADRON

WORKING PARTY: APPENDIX 1

SUPPORT: APPENDIX 2

CONTRACTOR: TBA

BUDGET: £110,000

Marathon Trust

£ 41,000.00

Kingston Town/'The Bill

PROJECT PHASE	STARTING	ENDING	DONE
Set up group and funding	10.1.2010	28.2.2011	✓
Proposal for Project Management	1.3.2011	15.4.2011	✓
Write spec for main contractor works	18.4.2011	30.5.2011	✓
Tender advert/tender returns	31.10.2011	31.1.2012	
Tender evaluation	01.02.2012	28.02..2012	
Contract Awarded	01.03.2012	31.03.2012	
Call in & formal agreements	01.04.2012	30.04.2012	
Community eng design & review	01.05.2012	31.05.2012	
Planning permission	01.06..2012	31.08.2012.2012	
Construction	01.09..2012	31.12.20122012	

S	M	T	W	TH	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30

S	M	T	W	TH	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

S	M	T	W	TH	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		

S	M	T	W	TH	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

S	M	T	W	TH	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

S	M	T	W	TH	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	

S	M	T	W	TH	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

S	M	T	W	TH	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30			

S	M	T	W	TH	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

S	M	T	W	TH	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	
21	22	23	24	25	26	27
28	29	30	31			

S	M	T	W	TH	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28			

S	M	T	W	TH	F	S
				2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	
18	19	20	21	22	23	24
25	26	27	28	29	30	31

April 2012						
S	M	T	W	TH	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30

September 2012						
S	M	T	W	TH	F	S
30						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29

May 2012						
S	M	T	W	TH	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

October 2012						
S	M	T	W	TH	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

June 2012						
S	M	T	W	TH	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		

November 2012						
S	M	T	W	TH	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	

July 2012						
S	M	T	W	TH	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	😊	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

December 2012						
S	M	T	W	TH	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

August 2012						
S	M	T	W	TH	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

Revision needed for phase:	From	To	Reason
Tender advert/returns	14.7.11	18.11.11	Delayed to due complications re Procurement procedures
Tender evaluation	11.8.11	5.12.11	See above. Date set to co-incide with WPG meeting
Consultation & design	21.10.11	5.12.11	Delayed due to illness
Tender evaluation & returns extended & all dates after	5.12.11	01.02.2012	Delay in tendering/procurement procedures

Date	Time	Venue	Meeting
27 th April	10.30am	Tadlow	Project Management review
19 th May	11am	Tadlow	Working Party Meeting
21 st June	All Day	Coventry	Play fair

Diary Dates

7 th July	11am	Tadlow	Working Party meeting
16 th July	11am – 3pm	Piper Hall	Play consultation
18 th July	6pm	Tadlow	Working Party meeting
7 th October	11am	Tadlow	Working Party meeting
7 th November	2pm	Tadlow	Working Party Meeting
5 th December	11am	Tadlow (TBC)	Working Party Meeting
9 th January 2012	2pm	Tadlow	Working Party meeting